




# PROGRESS SCHEDULE

Genesee County  
Road Commission

Project Number <b>489-175-W50568</b>	Project Name <b>Hidden Creek</b>	
OUTLINE OF PROPOSED ORDER OF WORK FOR MAJOR ITEMS INCLUDED IN PROPOSAL - If approved, this outline will become part of the contract.		
	PROPOSED STARTING DATE	PROPOSED COMPLETION DATE
ITEM OF WORK		
Mobilization / Traffic Control	7/31/2017	7/31/2017
Soil Erosion Control Items	8/01/2017	8/01/2017
Curb and Gutter / Drive removals	8/02/2017	8/03/2017
Structure Adjustments / Reconstructs / Cleaning	8/04/2017	8/9/2017
Curb & Gutter/Drive Replacement	8/10/2017	8/11/2017
Milling Phases 1-3 / Paving Phase 1-3	8/14/2017	8/17/2017
Pavement remove / Undercutting Phase 4	8/18/2017	8/22/2017
Hand patching	8/22/2017	8/23/2017
Milling Phase 4 / Paving Phase 4	8/24/2017	8/30/2017
Restoration / Project Clean up	8/31/2017	9/1/2017
REMARKS		
OPEN TO TRAFFIC DATE  <b>September 1, 2017</b>	CONTRACT COMPLETION DATE  <b>September 1, 2017</b>	
SUBMITTED BY CONTRACTOR  <b>T. G. Priehs, LLC</b>	CONTRACTOR'S SIGNATURE  	DATE  <b>6-14-17</b>
SUBMITTED BY SUBCONTRACTOR	SUB CONTRACTOR'S SIGNATURE	DATE
APPROVED BY CONSTRUCTION ENGINEER  	DATE  <b>6/20/17</b>	APPROVED BY DIRECTOR OF ENGINEERING  
		DATE  <b>06/20/17</b>